



Progress Report of Super Ankhu Khola Hydropower Project (25.4 MW)

**Gorakshya Hydropower Limited
Kathmandu -9, Battisputali**



PROGRESS ***REPORT***

Progress on Headwork

1. Flood Wall completed with 90% progress.

2. Intake structure

Particulars	Progress %
Under sluice Panel 1	100 %
Under sluice Panel 2	90%
Under sluice Panel 3	90%

3. Gravel Trap with gravel flushing is at 85% progress.

4. Settling basin with intake seal beam and gate is completed at 45% progress.

Progress on Hydro Mechanical

Undersluice:

Particulars	Progress %
Seal Beam	100 %
Vertical Gate	100%
Vertical Frame	100%
Steel Lining	100%

Gravel Trap associated with Gravel Flushing:

Particulars	Progress %
Steel lining	100 %
Vertical Gate	75%
Vertical Frame	75%
Stop Log	90%
Main Gate	100%

Progress on Hydro Mechanical

Settling Basin (Inlet Part):

Particulars	Progress %
Inlet Seal Beam	80%
Inlet Seal Gate	80%
Inlet Vertical Gate	100%

Settling Basin (Outlet Part):

Particulars	Progress %
Outlet Seal Beam	50%
Outlet Seal Gate	50%
Outlet Vertical Gate	50%

Headworks



Under Sluice (River Diversion)



Gravel Trap



Settling Basin



Settling Basin



Weir



Weir



Tail Race



Flood Wall for Head Work



Progress on Tunnel

Tunnel Progress:

Particulars	Progress (in Mtr)
Inlet to Adit	1,000 mtr
Adit Upstream towards Inlet	300 mtr.
Adit Downstream towards Inlet	320 mtr.
T Junction from Adit (upstream and Down stream)	188 mtr.
Total	1,808 mtr.
Total tunnel length	3,590 mtr.
Progress %	50.36%

Inlet Tunnel



Inlet Tunnel



Inlet Tunnel Circuiting



Adit Tunnel



Adit Junction



Adit Tunnel



Progress on Surge shaft

Surgeshaft Progress:

Particulars	Progress (in mtr)
Manual Excavation	10 mtr.
Access Road (to Surge shaft)	50%

Vertical shaft Pogress:

Particulars	Progress (in mtr)
Manual Excavation	12 mtr.
Access Road (to Surge shaft)	50%

Surge Shaft



Outlet Portal



Progress on Powerhouse

Powerhouse Progress:

Particulars	Progress (in %)
Powerhouse portal excavation	100%
Powerhouse bifurcation excavation	15%
Tailrace Excavation for Panel 1,2,3	100%
Powerhouse flood wall excavation for panel 1,2,3	100%
Powerhouse flood wall civil structure for panel 1 and 2	70%

Powerhouse Excavation



Powerhouse Main Access Tunnel



Rock bolting at Powerhouse by ROC Machine



Tail Race and Flood Wall



Powerhouse Labor Camp




Site Office





Financial Progress


Financial Progress (in Crore)




Budget

Expenses

Project Expenses to Budget as on 13th April, 2026




Financial Vs Physical Progress



Financial Progress

Physical Progress

Financial Vs Physical Progress



*Thank
you*

