

CERTIFIED TESTING, ADJUSTING & BALANCING REPORT



Project: ProofTech Tower (DEMO Project)

Location: Austin, Texas, USA

Client: XYZ

Engineer (Consultant): ABC

HVAC Contractor: HVAC CO

TAB Firm: TAB FIRM NAME

Certification #: ##-####-##









TABLE OF CONTENTS

Cover Page	
Abbreviations	
Title Page	
Report Summary	
Air Handling Unit Section	
Ventilation Air Fans Section	1
Fan Coil Units	2
Hydronic System Section	3
Sound Measurements	3
Vibration Measurements	3
Instruments List	4








ABBREVIATIONS LIST

Equipme	nt/Items	
FAHU	Fresh Air Handling Unit	
AHU	Air Handling Unit	
FCU	Fan Coil Unit	
SAF	Supply Air Fan	
EXF	Exhaust Air Fan	
FAF	Fresh Air Fan	
SEF	Smoke Extract Fan	
VAV	Variable Air Volume Box	
CAV	Constant Air Volume Box	
VCD	Volume Control Damper	
FD	Fire Damper	
GRD	Grill, Register & Diffuser	
SAD	Supply Air Duct	
RAD	Return Air Duct	
EAD	Exhaust Air Duct	
SLD	Supply Linear Diffuser	
SLD	Return Linear Diffuser	
DV	Desk Valve	
DRV	Double Regulating Valve	
ABV	Automatic Balancing Valve	
HEX	Heat Exchanger	
СН	Water Chiller	
СТ	Cooling Tower	
CHWP	Chilled Water Pump	
C.S	Central Station	
D.T	Duct Traverse	
TSP	Total Static Pressure	
ESP	External Static Pressure	

Ur	nits
kW	Kilo Watt
V	Volt
Α	Amperage
Hz	Hertz
RPM	Revolutions per Minute
CFM	Cubic Feet per Minute
FPM	Feet Per Minute
PSI	Pound Square Per Inch
ftWG	Feet of Water Gauge
US gpm	US gallon per minute
F	Degree Fahrenheit
TR	Ton Refrigeration
МВН	1000 BTU/hr
Kvs	Regulating Valve Factor











TITLE PAGE

CERTIFICATION SHEET

TEST AND BALANCE REPORT

Project Name: ProofTech Tower (DEMO Project)

Project Location: Austin, Texas, USA

Client Name: XYZ Engineer Name: ABC

Contractor Name: HVAC CO

Certified TAB Firm Name: YOUR TAB FIRM NAME

This is to certify that **(YOUR TAB FIRM NAME)** has balanced the systems described herein to their optimum performance capabilities. The testing and balancing has been performed in accordance with the standard requirements and procedures of the Associated Air Balance Council and the results of these tests are herein recorded.

Associated Air Balance Council Certification Number: ##-###-##

Date: 25/05/2025

Test and Balance Engineer: Your name to be here













REPORT SUMMARY

REPORT SUMMARY

The scope of our work consists of testing, adjusting, and balancing the following equipment:


- 1. One Air Handling Unit (AHU-24) with associated air distributions.
- 2. One Exhaust Air Fan (EXF-D-01) with associated air distributions.
- 3. Two Fan Coil Units with associated air distributions.
- 4. Hydronic System: Chiller, circulation pump with associated balancing values.
- 5. Sound measurments
- 6. Vibration meastuments

Procedures:

- 1) All HVAC systems were configured to full cooling mode for the purposes of testing, adjusting, and balancing.
- 2) Associated airflow distributions were measured utilizing a proper insrtuments (direct flow hood or rotating vane anemeometer) and the traversed method for total flow rate at main duct where available.

Results:

1) All systems have been thoroughly tested and balanced within a tolerance of ±10% unless noted, in accordance with applicable international standards.









PRE-TAB CHECK LIST

Project: ProofTech Tower (DEMO Project)

Unit Designation	AHU-24	Model Number	PH376
Location	Roof Floor	Serial Number	54321/20/119
Manufacturer	PETRA		

	AHU with VFD Pre-TAB Checklist				
Group	ltem	Ok	Not Ok	N/A	Comment
lon	AHU is installed in its final location				
Installation	Installation matches approved shop drawings				
lns	Access clearance around AHU is adequate				
	Supply and return ducts are connected and properly sealed				
Ductwork	Flexible duct connectors (if required) are installed correctly				
Duct	Grilles/diffusers are installed and matched to layout				
	All dampers are installed, operational and accessible				
Drainage	Drain piping is connected with proper slope and trap		V		
Filters	Filters are cleaned and installed with correct airflow direction				
	Power supply connected and isolator/breaker is in place	\checkmark			
	Fan motor rotates in correct direction				
Electrical	Electrical panel is closed and labeled	\overline{V}			
Elec	VFD installed and powered				
	VFD settings configured per design (min/max Hz, control mode)				
	VFD shows no error or fault codes		V		
_	Fan and motor are clean and free to rotate				
Mechanical	No abnormal vibration or sound when AHU is running				
Mech	Access doors/panels are installed and properly sealed				
	Vibration isolators installed (if applicable)			\checkmark	

Read By: Naseem Hashem

Date: 03/05/2025 Stamp:









PRE-TAB CHECK LIST

Project: ProofTech Tower (DEMO Project)

Unit Designation	AHU-24	Model Number	PH376
Location	Roof Floor	Serial Number	54321/20/119
Manufacturer	PETRA		

	AHU with VFD Pre-TAB Checklist				
Group	ltem	Ok	Not Ok	N/A	Comment
<u>s</u>	Temperature sensors are installed and located per design			V	
BMS/Controls	Differential pressure taps are installed across filters and coil (if any)	\checkmark			
MS/C	AHU is integrated with BMS (if applicable)			V	
l B	VFD is receiving and responding to control signal from BMS				
	Approved shop drawings and Data Sheetl are available on site				
Other	Start-up checklist completed by contractor/Supplier				
□ 	Internal surfaces and coils are clean and free from construction debris	$\overline{\mathbf{v}}$			
	No visible air leakage from AHU or connected ductwork				

Read By: Naseem Hashem

Date: 03/05/2025 Stamp:









CENTRAL STATION

Project: ProofTech Tower (DEMO Project)

		Unit Data	
Tag Number	AHU-24	Manufacturer	PETRA
Location	Roof Floor	Model Number	PH376
Area Served	Floor # 1	Serial Number	54321/20/119

Supply	Fan Data		
Item	Design	Actual	Unit
Air Distribution - Inlets			CFM
Air Distribution - Outlets	6,480	6,481	CFM
Return Air Flow			CFM
Supply Air Flow	6,500	6,509	CFM
Outdoor Air Flow			CFM
Suction Static Pressure(-)		-1.08	inWG
Discharge Static Pressure(+)		2.06	inWG
Total Static Pressure(T.S.P)	3.00	3.14	inWG
External Static Pressure(E.S.P)	2.00	2.24	inWG

Supply Fa	an Motor Da	ta	
Item	Design	Actual	Unit
Power	5.4	6.30	kW
Volts	400	408/409/412	V
Amps	8.6	12.3/12.3/12.4	Α
Frequency	50	50	Hz
Motor Speed	1450	1476	RPM
Fan Speed	2102	N.A	RPM
Phase	3	3	-
Corrected Nameplate Amps		8.40	Α
Motor Service Factor		1.15	-
Overload Relay Setting		VFD	Α
Starter Manufacturer		ABB	-
Starter Type	Variable fr	equency drive	-
	(VFD)		

Supply Fan (Other Data	
Fan Manufacturer	NICOTRA	
Motor Manufacturer	WEG	
Belt Size	Bx-78	
No of belts	2	
Fan Drive Type	Belt Drive	
Fan Pulley dia	5.71 in	
Fan Shaft dia	0.98 in	
Motor Pulley dia	4.13 in	
Motor Shaft dia	0.98 in	
Shaft Center Distance	14.92 in	

Item Design Actual						
N.A	0.23	inWG				
N.A	0.67	inWG				
	N.A	N.A 0.23				

Filter Data								
Pre Filter: MERV Rating	10							
Pre Filter: Quantity & Size	8 12x12							

Remarks

Read By: Naseem Hashem

Date: 03/05/2025

Stamp:











RECTANGULAR DUCT TRAVERSE

Project: ProofTech Tower (DEMO Project)

Traverse Location:

System Designation: AHU-01

Test Apparatus: Pitot Tube with Manometer

	Duct Traverse Data												
Points	1	2	3	4	5	6							
Α	881.00	907.00	917.00	933.00	929.00	932.00							
В	927.00	945.00	981.00	986.00	938.00	941.00							
С	931.00	958.00	1,018.00	1,003.00	955.00	947.00							
D	907.00	951.00	1,006.00	1,056.00	957.00	942.00							
E	865.00	941.00	964.00	972.00	938.00	931.00							
Total Velocity	4511	4702	4886	4950	4717	4693							

AVERAGE VELOCITY = TOTAL VELOCITY / NUMBER OF READINGS = = 948.63 ft/min

DUCT SIZE I.D. = 26.00x38.00 in DUCT AREA = 6.8610 ft^2

ACTUAL FLOW = AVERAGE VELOCITY x DUCT AREA = = 6,509 CFM

		Duct Tr	averse Summary		
	Design	Actual	Unit	% of Design	S.P
Flow	6,500	6,509	CFM	100.1.0/	0
Velocity	946.85	948.63	ft/min	100.1 %	inWG

Remarks

Read By: Naseem Hashem

Date: 03/05/2025 Stamp:

12










RECTANGULAR DUCT TRAVERSE

Project: ProofTech Tower (DEMO Project)

Traverse Location:

System Designation: AHU-01

Test Apparatus: Pitot Tube with Manometer



Read By: Naseem Hashem

Date: 03/05/2025

Stamp :

13










STATIC PRESSURE PROFILE

Project: ProofTech Tower (DEMO Project)

	Unit Data									
Tag Number	AHU-24	Manufacturer	PETRA							
Location	Roof Floor	Model Number	PH376							
Area Served	Floor # 1	Serial Number	54321/20/119							



Point	Description	Pressure Reading	Unit
1	Fan Suction	-1.08	inWG
2	Fan Discharge	2.06	inWG
3	Return Air Duct/Before Filter Section	-0.18	inWG
4	After Filter Section/ Before Coil	-0.41	inWG
5	After Coil	-1.08	inWG

Remarks

Read By: Naseem Hashem

Date: 03/05/2025

Stamp :



Owner

Consultant













AIR HANDLING UNIT

AIR DISTRIBUTION (AIR OUTLETS)

Project: ProofTech Tower (DEMO Project)

Location: Roof Floor **System Designation**: AHU-24

Test Apparatus: Capture Hood & Rotating Vane anemometer

	Outlets												
	Terminal Data)			Design			Act	% of				
No	Area Served	Туре	Size	AK	VAV	Vel	Flow	Vel	Flow	Design			
1	Office # 101	SG	20x8	0.7889	VAV-S-09	634 ft/min	500 CFM	614 ft/min	484 CFM	97 %			
2	Office # 102	SG	20x8	0.7889	VAV-S-09	634 ft/min	500 CFM	633 ft/min	499 CFM	100 %			
3	Office # 103	SG	20x8	0.7889	VAV-S-09	837 ft/min	660 CFM	776 ft/min	612 CFM	93 %			
4	Office # 104	SG	20x8	0.7889	VAV-S-12	837 ft/min	660 CFM	814 ft/min	642 CFM	97 %			
5	Office # 105	SG	20x8	0.7889	VAV-S-12	608 ft/min	480 CFM	599 ft/min	473 CFM	98 %			
6	Office # 106	SG	20x8	0.7889	VAV-S-12	634 ft/min	500 CFM	645 ft/min	509 CFM	102 %			
7	Office # 107	SG	20x8	0.7889	VAV-S-08	634 ft/min	500 CFM	634 ft/min	500 CFM	100 %			
8	Conference Room	SCD	24x24	_	VAV-S-11	_	790 CFM	-	823 CFM	105 0/			
9	Conference Room	SCD	24x24	-	VAV-S-11	_	790 CFM	-	834 CFM	105 %			
10	Office # 108	SG	20x8	0.7889	VAV-S-10	697 ft/min	550 CFM	702 ft/min	554 CFM	101 %			
11	Office # 109	SG	20x8	0.7889	VAV-S-10	697 ft/min	550 CFM	698 ft/min	551 CFM	100 %			
	TOTAL						6,480 CFM		6,481 CFM	100 %			
* If /	AK ='-', Velocity information and measure	ement a	are not	require	d.								

Remarks

Read By: Naseem Hashem

Date: 03/05/2025 Stamp:









VAV - CONNECTED TO AIR OUTLETS

Project: ProofTech Tower (DEMO Project)

System Designation: AHU-24

	VAV Terminal Units Data												
VAV No	Location	Model Size CF Design Flow		n Flow	Actua	l Flow							
VAV NO	Location	Model	Size	CF	Min	Max	Min	Max					
VAV-S-09	Office Area	TRE-15	8 Inch	1.15	166 CFM	1,660 CFM	176 CFM	1,596 CFM					
VAV-S-12	Office Area	TRE-15	8 Inch	0.97	164 CFM	1,640 CFM	171 CFM	1,624 CFM					
VAV-S-11	Conference Roo	TRE-15	8 Inch	1.04	158 CFM	1,580 CFM	164 CFM	1,657 CFM					
VAV-S-10	Office Area	TRE-15	8 Inch	1.25	110 CFM	1,100 CFM	103 CFM	1,104 CFM					
VAV-S-08	Office Area	TRE-05	4 Inch	1.76	50 CFM	500 CFM	48 CFM	500 CFM					

Remarks

Read By: Naseem Hashem

Date: 03/05/2025 Stamp:



Owner

Consultant











AIR HANDLING UNIT

TEMPERATURE

Project: ProofTech Tower (DEMO Project)

Time Readings Taken: 04 May 2025 15:57:00

System Designation:AHU-24

Outside Conditon:98.0 °F DB 86.1 °F WB 62.0%

	Temperature Readings										
Area Comred (Doom #)	Temp		Design			Actual		Commont			
Area Served (Room #)	Set Point (°F)	DB (°F)	WB (°F)	RH	DB (°F)	WB (°F)	RH	Comment			
Office # 101	75.0	75.0	62.6	50	74.8	61.6	47				
Office # 102	75.0	75.0	62.6	50	75.4	60.5	42				
Office # 103	75.0	75.0	62.6	50	75.6	64.4	55				
Office # 104	75.0	75.0	62.6	50	74.3	62.3	51				
Office # 105	75.0	75.0	62.6	50	74.8	63.0	52				
Office # 106	75.0	75.0	62.6	50	75.4	63.7	53				
Office # 107	75.0	75.0	62.6	50	76.3	64.8	54				
Conference Room	75.0	75.0	62.6	50	74.5	61.8	49				
Conference Room	75.0	75.0	62.6	50	74.1	62.7	53				
Office # 108	75.0	75.0	62.6	50	74.1	62.7	53				
Office # 109	75.0	75.0	62.6	50	75.4	62.3	48				

Remarks



17

roofcxtab.com

Read By: Naseem Hashem







CONTROL VERIVICATION CHECKLIST

Project: ProofTech Tower (DEMO Project)

Unit Designation	AHU-24	Model Number	PH376
Location	Roof Floor	Serial Number	54321/20/119
Manufacturer	PETRA		

AHU - Commissioning Checklist									
Item	Pass	Fail	N.A.	Comment					
AHU start up done by the supplier.	$\overline{\mathbf{V}}$								
Unit free from any damage.									
Verify that the AHU is installed according to approved drawings and specifications.									
Enough clearance maintained around the AHU for maintenance.	$\overline{\mathbf{V}}$								
Verify that all electrical connections are properly terminated and securely fastened.	$\overline{\mathbf{V}}$								
Controls Complete (according to I/O list).									
VFD on Supply and Exhaust are programmed and set according to TAB report.	V								
Vibration isolators are installed.									

Read By: Naseem Hashem

Date: 03/05/2025 Stamp:











PRE-TAB CHECK LIST

Project: ProofTech Tower (DEMO Project)

Unit Designation	EXF-D-01	Model Number	BOX-T 12-12
Location	Roof	Serial Number	N.A
Manufacturer	DYNAIR		

	Air Fan Pre-TAB Checklist									
Group	ltem	Ok	Not Ok	N/A	Comment					
Installation	Fan is installed securely on vibration-isolated base	V								
Instal	Installation orientation and location match approved drawings	V								
	Inlet and outlet ducts are properly connected and sealed	\checkmark								
Ductwork	Flexible connectors are installed to isolate vibration	\checkmark								
Duct	Grilles/diffusers are installed and matched to layout	\checkmark								
	All dampers are installed, operational and accessible	V								
<u></u>	Power supply is connected with appropriate isolator and breaker	\checkmark								
Electrical	Motor wiring is completed and labeled	\checkmark								
⊞	Earthing is completed properly	\checkmark								
s	Motor starter/VFD is installed and functional (if applicable)			\checkmark						
Controls	Start/stop control wiring is terminated	<u> </u>								
Ö	BMS or manual control interface is provided			\checkmark						
ical	Fan impeller is free from physical damage	\checkmark								
Mechanical	Fan spins freely with no abnormal noise or resistance	\checkmark								
Me	Fasteners and mounting hardware are tight and secure	\checkmark								
	Fan casing and nearby area are clean and free of debris		V							
Other	Fan tag and airflow direction labels are visible	<u> </u>								
Ot	Approved shop drawings and Data Sheetl are available on site	\checkmark								
	Contractor's internal pre-startup checklist is completed	V								

Read By: Naseem Hashem

Date: 13/05/2025 Stamp:











MAIN DATA

Project: ProofTech Tower (DEMO Project)

	Unit Data							
Tag Number	EXF-D-01	Manufacturer	DYNAIR					
Location	Roof	Model Number	BOX-T 12-12					
Area Served	Roof, First and Ground floors	Serial Number	N.A					

Far	n Data		
Item	Design	Actual	Unit
Total Airflow - Air Distribution	2,818	3,005	CFM
Total Airflow - Fan	2,818	2,810	CFM
Suction Static Pressure(-)		-1.00	inWG
Discharge Static Pressure(+)		0.00	inWG
Total Static Pressure(T.S.P)	1.43	1.00	inWG

Fan N	Notor Data		
ltem	Design	Actual	Unit
Power	1.1	0.94	kW
Volts	400	407/405/404	V
Amps	2.7	2.21/2.41/2.52	Α
Frequency	50	50	Hz
Motor Speed	1450	1397	RPM
Fan Speed	989	975	RPM
Phase	3	3	-
Corrected Nameplate Amps		2.66	Α
Motor Service Factor		1.15	-
Overload Relay Range		N.A	Α
Overload Relay Setting		N.A	Α

Fan Othe	er Data	
Fan Manufacturer	DYNAIR	
Motor Manufacturer	marathon	
Belt Size	13X1 100Li	
No of belts	1	
Fan Drive Type	Belt Drive	
Fan Pulley dia	5.71 in	
Fan Shaft dia	0.98 in	
Motor Pulley dia	4.13 in	
Motor Shaft dia	0.98 in	
Shaft Center Distance	14.92 in	

Remarks

Read By: Naseem Hashem

Date: 13/05/2025











CIRCULAR DUCT TRAVERSE

Project: ProofTech Tower (DEMO Project)

Traverse Location: Main EAD - Roof Floor

System Designation: EXF-D-01

Test Apparatus: Pitot Tube with Manometer

	Duct Traverse Data											
Points	1	2	3	4	5	6	7	8	9	10		
Horizontal	833.00	868.00	863.00	937.00	945.00	943.00	921.00	904.00	884.00	863.00		
Vertical	834.00	843.00	853.00	957.00	938.00	967.00	924.00	919.00	889.00	853.00		
Total Velocity	1667	1711	1716	1894	1883	1910	1845	1823	1773	1716		

AVERAGE VELOCITY = TOTAL VELOCITY / NUMBER OF READINGS = = 896.90 ft/min

DUCT Diameter = 25.00 in DUCT AREA = 3.4090 ft²

ACTUAL FLOW = AVERAGE VELOCITY x DUCT AREA = = 3,058 CFM

		Duct Tra	everse Summary		
	Design	Actual	Unit	% of Design	S.P
Flow	2,818	3,058	CFM	100 5 %	0
Velocity	826.77	896.90	ft/min	108.5 %	inWG

Remarks

Read By: Naseem Hashem

Date: 13/05/2025 Stamp:

22








CIRCULAR DUCT TRAVERSE

Project: ProofTech Tower (DEMO Project)

Traverse Location: Main EAD - Roof Floor

System Designation: EXF-D-01

Test Apparatus: Pitot Tube with Manometer



Read By: Naseem Hashem

Date: 13/05/2025 Stamp:











FLAT OVAL DUCT TRAVERSE

Project: ProofTech Tower (DEMO Project)

Traverse Location: Main EAD - Roof Floor

System Designation: EXF-D-01

Test Apparatus: Pitot Tube with Manometer

	paratas. 1 100	- Tabe With	- Widiioiiictc	•								
				Duc	t Traverse [Data						
				Но	rizontal Poi	nts						
Points	1	2	3	4	5	6	7	8	9	10		
Α	433.00	458.00	469.00	499.00	515.00	526.00	487.00	434.00	428.00	415.00		
				V	ertical Poin	ts						
		Points	:					1				
A								439.00				
		В						442.00				
		С				458.00						
		D				456.00						
		E						517.00				
		F						509.00				
C D E F						447.00						
		Н						451.00				
		I				438.00						
		J				428.00						
		Total						4585				
		Velocit				4363						
		AVERAGE VI	ELOCITY = TO	OTAL VELOC	ITY / NUME	BER OF READ	DINGS = = 4	62.45 ft/mir	1			
			DUCT SIZE I	.D. = 25.00x	35.00 in	DUCT AREA	= 6.0763 ft ²	2				
		ACT	UAL FLOW =	AVERAGE \	/ELOCITY x	DUCT AREA	= = 2.810 (CFM				

Duct Traverse Summary								
	Design	Actual	Unit	% of Design	S.P			
Flow	2,818	2,810	CFM	00.70/	-1.2			
Velocity	464.57	462.45	ft/min	99.7 %	inWG			

Remarks

Read By: Naseem Hashem

Date: 13/05/2025

Stamp:












FLAT OVAL DUCT TRAVERSE

Project: ProofTech Tower (DEMO Project)

Traverse Location: Main EAD - Roof Floor

System Designation: EXF-D-01

Test Apparatus: Pitot Tube with Manometer



Read By: Naseem Hashem

Date: 13/05/2025 Stamp:







HVAC COMPANY



FAN TEST REPORT

AIR DISTRIBUTION

Project: ProofTech Tower (DEMO Project)

Location: Roof **System Designation**: EXF-D-01

Test Apparatus : Capture Hood & Rotating Vane anemometer


			Outle	ts					
	Terminal Data				Des	sign	Actı	ual	% of
No	Area Served	Туре	Size	AK	Vel	Flow	Vel	Flow	Design
1	D.U.	4WRD	6x6	0.1500	494 ft/min	74 CFM	537 ft/min	81 CFM	109 %
2	Staff Lounge	4WRD	6x6	0.1500	494 ft/min	74 CFM	538 ft/min	81 CFM	109 %
3	Store	4WRD	9x9	0.1500	706 ft/min	106 CFM	754 ft/min	113 CFM	107 %
4	Store	4WRD	9x9	0.1500	989 ft/min	148 CFM	1,075 ft/min	161 CFM	109 %
5	Female Ch. Room	D.V	6 INCH	0.1500	494 ft/min	74 CFM	536 ft/min	80 CFM	108 %
6	Male Ch. Room	D.V	6 INCH	0.1500	494 ft/min	74 CFM	487 ft/min	73 CFM	99 %
7	D.U OR+LDR	4WRD	6x6	0.1500	494 ft/min	74 CFM	498 ft/min	75 CFM	101 %
8	C.U OR+LDR	4WRD	9x9	0.1500	706 ft/min	106 CFM	801 ft/min	120 CFM	113 %
9	Janitor	4WRD	6x6	0.1500	494 ft/min	74 CFM	528 ft/min	79 CFM	107 %
10	Doctor On-Call	4WRD	6x6	0.1500	494 ft/min	74 CFM	487 ft/min	73 CFM	99 %
11	Corridor	4WRD	6x6	0.1500	636 ft/min	95 CFM	683 ft/min	102 CFM	107 %
12	Staff Lounge	4WRD	12x12	-	-	265 CFM	-	287 CFM	108 %
13	Doctor On-Call Toilet	D.V	6 INCH	0.1500	494 ft/min	74 CFM	542 ft/min	81 CFM	110 %
14	Male Ch. Room	D.V	6 INCH	0.1500	494 ft/min	74 CFM	549 ft/min	82 CFM	111 %
15	Female Ch. Room	D.V	6 INCH	0.1500	494 ft/min	74 CFM	542 ft/min	81 CFM	110 %
16	Store	4WRD	9x9	0.1500	706 ft/min	106 CFM	784 ft/min	118 CFM	111 %
17	Doctor On-Call Toilet	D.V	6 INCH	0.1500	494 ft/min	74 CFM	571 ft/min	86 CFM	115 %
18	Female Ch. Room	D.V	6 INCH	0.1500	494 ft/min	74 CFM	527 ft/min	79 CFM	107 %
19	Male Ch. Room	D.V	6 INCH	0.1500	494 ft/min	74 CFM	517 ft/min	78 CFM	105 %
20	Staff Lounge	4WRD	12x12	_	-	328 CFM	-	345 CFM	105 %
21	Double Patient Room Toilet	D.V	6 INCH	0.1500	494 ft/min	74 CFM	531 ft/min	80 CFM	107 %
22	Double Patient Room Toilet	D.V	6 INCH	0.1500	494 ft/min	74 CFM	521 ft/min	78 CFM	105 %
23	Corridor	4WRD	6x6	0.1500	636 ft/min	95 CFM	686 ft/min	103 CFM	108 %
24	Patient Room Toilet	D.V	6 INCH	0.1500	494 ft/min	74 CFM	517 ft/min	78 CFM	105 %
25	D.U	4WRD	6x6	0.1500	565 ft/min	85 CFM	616 ft/min	92 CFM	109 %
26	None Med Store	4WRD	6x6	0.1500	494 ft/min	74 CFM	526 ft/min	79 CFM	106 %
27	Double Patient Room Toilet	D.V	6 INCH	0.1500	494 ft/min	74 CFM	478 ft/min	72 CFM	97 %
28	Double Patient Room Toilet	D.V	6 INCH	0.1500	494 ft/min	74 CFM	483 ft/min	72 CFM	98 %
29	Double Patient Room Toilet	D.V	6 INCH	0.1500	494 ft/min	74 CFM	501 ft/min	75 CFM	101 %
	TOTAL					2,818 CFM		3,005 CFM	107 %
* If	AK ='-', Velocity information and measurement	are not	require	d.					

Remarks

Read By: Naseem Hashem

Date: 13/05/2025 Stan

Stamp: SEAL TO SEAL TO











FAN COIL UNIT TEST REPORT

MAIN DATA

Project: ProofTech Tower (DEMO Project)

	Unit Data						
Tag Number FCU/1-208 Manufacturer PETRA							
Location	FIRST FLOOR	Model Number	DCP14				
Area Served MEETING ROOM 1238		Serial Number	2983018/16091/06				

Supply Fan Motor Data						
Item	Design	Actual	Unit			
Power	0.200	0.18	kW			
Volts	220/240	232	V			
Amps	2.8	1.06	Α			
Frequency	50	50	Hz			
Phase	1	1	-			

	Outlets								
	Terminal Data					Design	Actual		% of
No	Area Served	Туре	Size	AK	Vel	Flow	Vel	Flow	Design
1	MEETING ROOM	SD	12x12	-	-	456 CFM	-	963	106 %
2	MEETING ROOM	SD	12x12	-	_	456 CFM	-	905	106 %
	TOTAL					911 CFM		963 CFM	106 %

* If AK ='-', Velocity information and measurement are not required.

	Inlets								
Terminal Data Design						Design	Actual		% of
No	Area Served	Туре	Size	AK	Vel	Flow	Vel	Flow	Design
1	MEETING ROOM	RD	12x12	-	-	371 CFM	-	706	107.0/
2	MEETING ROOM	RD	12x12	-	-	371 CFM	-	796	107 %
	TOTAL					742 CFM		796 CFM	107 %

* If AK ='-', Velocity information and measurement are not required.

Remarks

Read By: Naseem Hashem

Date: 15/05/2025 Stamp:











FAN COIL UNIT TEST REPORT

MAIN DATA

Project: ProofTech Tower (DEMO Project)

Unit Data								
Tag Number	FCU/1-204	Manufacturer	PETRA					
Location	First Floor	Model Number	RAC 5 CBP C3H1					
Area Served	OFFICE 1228	Serial Number	2453018/9801/12					

Supply Fan Motor Data							
	Item	Design	Actual	Unit			
	Power	0.049	0.09	kW			
	Volts	220/240	232	V			
	Amps	0.85	0.51	А			
	Frequency	50	50	Hz			
	Phase	1	1	-			

	Outlets								
Terminal Data					Design Act			ual	% of
No	Area Served	Туре	Size	AK	Vel	Flow	Vel	Flow	Design
1	Physical Office	SD	16x10	0.9444	487 ft/min	460 CFM	516 ft/min	487 CFM	106 %
	TOTAL					460 CFM		487 CFM	106 %
* 14	f AK = 1 1 Valacity information and measurement are not	roquir					,		

^{*} If AK ='-', Velocity information and measurement are not required.

	Inlets								
Terminal Data					Desi	ign	Actu	% of	
No	Area Served	Туре	Size	AK	Vel	Flow	Vel	Flow	Design
1	Physical Office	RD	16x10	0.9444	424 ft/min	400 CFM	416 ft/min	393 CFM	98 %
	TOTAL					400 CFM		393 CFM	98 %
* If	AK ='-', Velocity information and measurement are not	requir	ed.			,			


Remarks

Read By: Naseem Hashem

Date: 15/05/2025

Stamp :









HVAC COMPANY



AIR COOLED CHILLER

PRE-TAB CHECK LIST

Project: ProofTech Tower (DEMO Project)

Unit Designation	CH-8	Model Number	PSC-75
Location	ROOF	Serial Number	13018/8101/12
Manufacturer	PETRA		

	Air Cooled Chiller Pre-TAB Checklist							
Group	Item	Ok	Not Ok	N.A.	Comment			
ion	Chiller is installed on a level, vibration-isolated base	V						
Installation	Installation location is per approved shop drawings	V						
lns	Sufficient clearance for service and maintenance is provided	<u> </u>						
	Chilled water supply and return lines are connected correctly	<u> </u>						
b0	Flexible connectors, strainers, and isolation valves are installed	<u> </u>						
Piping	Pipes are insulated and labeled properly	<u> </u>						
	Air release valves are installed at high points	\checkmark						
	Pressure gauges installed directly before and after chiller		V					
Electrical	Main power is connected with appropriate isolator and breaker	\checkmark						
Elec	Control wiring and communication cables are terminated and labeled	\checkmark						
slo	Chiller control panel is powered and display is functional	\checkmark						
Controls	Flow switch or differential pressure switch is installed and wired	\checkmark						
	Remote start/stop and BMS points are connected			\checkmark				
anical	Fans, compressors, and coils are clean and free of physical damage	V						
Mech	No abnormal noise or vibration during startup	V						
Refrigerant Circuit Mechanical	No visible damage to refrigerant piping/components	✓						
Refrigera	Refrigerant charge is as per manufacturer specifications	V						
	No visible water or refrigerant leakage	V						
Other	Approved shop drawings and data sheet are available on site	V						
	Contractor's internal startup checklist has been completed	V						

Read By: Naseem Hashem

Date: 06/05/2025 Stamp:









AIR COOLED CHILLER

Project: ProofTech Tower (DEMO Project)

Chiller Data								
Unit Designation	CH-8	Model Number	PSC-75					
Location	ROOF	Serial Number	13018/8101/12					
Manufacturer	PETRA	Capacity	60.00 TR					

Cooler # 1								
Item	Design	Actual	Unit					
Water Flow Rate	135.05	116.34	US gpm					
Water Pressure Drop	1.94	-	PSI					
Entering Water Temperature	55.40	55.00	°F					
Leaving Water Temperature	44.60	44.00	°F					
Water Delta Temperature	10.80	11.00	°F					

Compressors and Condensers Electrical Data									
Item	Design	Actual	Unit						
Compressor # 1 Amps	N.A	92.5	Amp						
Compressor # 1 Volts	400	398/491/402	Volt						
Compressor # 2 Amps	N.A	91.7	Amp						
Compressor # 2 Volts	400	398/491/402	Volt						
Compressor # 3 Amps	N.A	93.6	Amp						
Compressor # 3 Volts	400	398/491/402	Volt						
Compressor # 4 Amps	N.A	94.8	Amp						
Compressor # 4 Volts	400	398/491/402	Volt						
Condensers Amps	5.2	3.9	Amp						
Condensers Volts	400	398/491/402	Volt						

Remarks

Read By: Naseem Hashem

Date: 06/05/2025 Stamp:











PUMP

PRE-TAB CHECK LIST

Project: ProofTech Tower (DEMO Project)

Chilled Water Pump Pre-TAB Checklist							
	ltem	Ok	Not Ok	N/A	Comment		
ation	Pump is installed securely on foundation with proper alignment	V					
Installation	Pump orientation and position match approved drawings	V					
tion	Suction and discharge piping are connected and supported properly	\checkmark					
Connection	Flexible connectors or vibration isolators are installed (if applicable)	V					
ng Co	Valves (isolation, check) are installed in correct locations	V					
Piping	Strainer is installed on suction side and cleaned	\checkmark					
Electrical	Power supply and motor wiring are completed and labeled	V					
Elect	Proper earthing is provided	V					
Controls	Motor starter/VFD is installed and operational			\checkmark			
Con	Start/stop and status signals are connected to BMS (if applicable)			\checkmark			
ical	Pump rotates freely by hand (if possible)	V					
Mechanical	Pump and motor coupling is aligned and secured		V				
Me	No visible damage, rust or leakage on pump body or fittings	V					
<u>_</u>	Pump and surrounding area are clean and free of debris	V					
General	Approved shop drawings and Data Sheetl are available on site	V					
6	Contractor's internal pre-startup checklist is completed	V					

Read By: Naseem Hashem

Date: 06/05/2025 Stamp:









PUMP TEST REPORT

Project: ProofTech Tower (DEMO Project)

Unit Data								
Tag Number	CWP-08-DUTY	Manufacturer	masdaf					
Location	ROOF	Model Number	NMM 40-200					
System Served	Chilled Water Network For CH-8	Serial Number	B1806332					

Pump Data			
Service	CWP-07-DUTY		
Impeller Size	9.8 inch		
Motor Manufacturer	WAT		

Pump Test						
Title	Design	Actual	Unit			
Suction Pressure	-	0.13	PSI			
Discharge Pressure	-	0.46	PSI			
Operating Head Pressure(ΔP)	0.31	0.33	PSI			
Shut Off Suction Pressure	-	0.16	PSI			
Shut Off Discharge Pressure	_	0.50	PSI			
Shut Off Head(ΔP)	0.33	0.34	PSI			

Motor / Water Flow Tests

Title	Design	Actual	Unit
Power	5.5	4.69	kW
Volts	380	406/410/407	V
Amps	11.7	8.61/9.62/9.42	А
Frequency	50	50	Hz
Motor Speed	1420	1472	RPM
Phase	3	3	-
Corrected Nameplate Amps	-	10.91	А
Motor Service Factor	1.15	1.15	-
Overload Relay Range		9-14	А
Overload Relay Setting		12	А
Water Flow	135.00	116.00	US gpm

Remarks

Read By: Naseem Hashem

Date: 06/05/2025

Stamp :



Owner

Consultant













BALANCING VALVE

MANUAL BALANCE VALVE

Project: ProofTech Tower (DEMO Project)

System Served: Chilled Water Network For CH-7 & CH-8

	Balancing Valves									
	В		lancing Valve Data		Design	Actual				
No. Unit Designation	Unit Designation	D.dfo.atau	Model	Size	Flow	DRV	1/	ΔΡ	Flow	%
	Manufacturer	nufacturer Model	(in)	(US gpm)	Setting	Kvs	(ftWG)	(US gpm)		
2	AHU-24	HATTERSLEY	1732	2	26.153	1.6	47.7	0.5	25.722	98
3	FIRST FLOOR	HATTERSLEY	1732	2	32.176	2.3	47.7	0.9	33.864	105
5	GROUND FLOOR	HATTERSLEY	MH737	2 1/2	37.090	8	85	0.3	35.504	96
6	BASMENT FLOOR	HATTERSLEY	1732	1 1/2	22.191	4	23.06	1.5	21.297	96
	TOTAL				117.610				116.387	99

Remarks

Read By: Naseem Hashem

Date: 06/05/2025

Stamp :



Owner

Consultant

Contractor

TAB Firm








SOUND TEST

NOISE CRITERIA REPORT

Project: ProofTech Tower (DEMO Project) Location: Meeting Room

Sound Measurement of: Noise Criteria (NC)



OCTAVE BANDS - READING										
Frequency	63 Hz	125 Hz	250 Hz	500 Hz	1000 H	2000 H	4000 H	8000 Hz		
Measured dB (Equipment On)	61	57	54	50	48	37	46	29		
	OVERA	LL NOIS	E CRITE	RIA (NC)						
		48 @ 4	1000 Hz							

Remarks

Read By:

Date: 11/05/2025 Stamp:










SOUND TEST

ROOM CRITERIA REPORT

Project: ProofTech Tower (DEMO Project) Location: Office # 108

Sound Measurement of: Room Criteria (RC)



			C	CTAVE	BANDS -	READIN	IG					
	Fre	quency	31.5 Hz	63 Hz	125 Hz	250 Hz	500 Hz	1000 H	2000 H	24000 Hz		
	Measured dB	(Equipment On)	71	66	48	46	45	47	38	38		
					OVERALL ROOM CRITERIA (RC)							
					43							
Neut	ral	Rumble			Hiss			Ton	e		Vibration	
					\vee			\checkmark			\checkmark	

Remarks

Read By :

Date: 11/05/2025 Stamp:












VIBRATION TEST

Project: ProofTech Tower (DEMO Project) **System Designation:** Vibration Measurement - AHU-24



Vibration Test Readings								
L	ocation of Reading	Hoi	rizontal	Ve	ertical	Axial		
No.	Description	Velocity	Displacement	Velocity	Displacement	Velocity	Displacement	
1	AHU Casing - Point #1	0.11 in/s	0.7 mils	0.12 in/s	0.8 mils	0.11 in/s	0.6 mils	
2	AHU Casing - Point #2	0.1 in/s	0.6 mils	0.11 in/s	0.7 mils	0.09 in/s	0.5 mils	
3	AHU Casing - Point #3	0.13 in/s	0.8 mils	0.14 in/s	0.9 mils	0.12 in/s	0.7 mils	
4	AHU Casing - Point #4	0.12 in/s	0.7 mils	0.13 in/s	0.8 mils	0.11 in/s	0.6 mils	
5	Motor Bearing, Drive End	0.17 in/s	1.1 mils	0.18 in/s	1.1 mils	0.16 in/s	0.9 mils	
6	Motor Bearing, Opposite End	0.14 in/s	0.9 mils	0.15 in/s	1.2 mils	0.13 in/s	0.8 mils	
7	Fan Bearing (Drive End)	0.18 in/s	1.1 mils	0.21 in/s	1.3 mils	0.19 in/s	1.2 mils	
8	Fan Bearing (Opposite End)	0.16 in/s	1.2 mils	0.17 in/s	1.1 mils	0.15 in/s	1.1 mils	
9	Duct After Flexible Connection (Discharge)	0.08 in/s	0.4 mils	0.09 in/s	0.5 mils	0.07 in/s	0.3 mils	

Remarks

Read By: Naseem Hashem

Date: 21/05/2025

Stamp :












VIBRATION TEST

Project: ProofTech Tower (DEMO Project) **System Designation:** Vibration Measurement - CWP-08 DUTY



	Vibration Test Readings								
L	ocation of Reading	Hoi	Horizontal		ertical	Axial			
No.	Description	Velocity	Displacement	Velocity	Displacement	Velocity	Displacement		
1	Pump Bearing, Drive End	0.12 in/s	1.2 mils	0.15 in/s	1.3 mils	0.14 in/s	1.2 mils		
2	Pump Bearing, Opposite End	0.11 in/s	0.9 mils	0.13 in/s	1.2 mils	0.12 in/s	1.1 mils		
3	Motor Bearing, Drive End	0.1 in/s	0.8 mils	0.14 in/s	1.2 mils	0.13 in/s	1.1 mils		
4	Motor Bearing, Opposite End	0.09 in/s	0.7 mils	0.12 in/s	1.1 mils	0.11 in/s	0.9 mils		
5	Structure (Top)	0.06 in/s	0.5 mils	0.08 in/s	0.6 mils	0.07 in/s	0.6 mils		
6	Structure ((Side)	0.05 in/s	0.5 mils	0.08 in/s	0.6 mils	0.07 in/s	0.6 mils		
7	Pipe After Flexible Connection (Discharge)	0.04 in/s	0.4 mils	0.04 in/s	0.4 mils	0.04 in/s	0.4 mils		
8	Pipe After Flexible Connection (Suction)	0.06 in/s	0.5 mils	0.06 in/s	0.5 mils	0.06 in/s	0.5 mils		

Remarks

Read By: Naseem Hashem

Date: 21/05/2025

Stamp :









INSTRUMENTS LIST

Project: ProofTech Tower (DEMO Project)

Instruments List									
No	Instrument Type	Manufacturer	Model	Serial No	Calibration Date	Calibration Due Date			
1	Capture Hood	Testo	420	50612038	13/03/2025	13/03/2026			
2	Electrical	KYORITSU	KEW 2117R	0823925	03/05/2025	03/05/2026			
3	Tachometer	CEM	AT-10	200710738	03/05/2025	03/05/2026			
4	Rotating Vane	Testo	417	84231793	13/03/2025	13/03/2026			

Remarks







INSTRUMENTS LIST

CAPTURE HOOD



Specialized for Calibration & Measurement



Certificate of Calibration

Customer Details:

Name

Address: Amman - Jordan

Tel:

Job No.: 173/2024 Certificate No.: 1431/02/2024

Instrument Details:

Description : Air Flow Capture Hood

Model No : Testo/420
Serial No : 50612038
Cal Date : 22/02/2024
Due Date : 22/02/2025
Cal Result : PASS

Calibration Standard Used:

 Description
 Serial No.
 Cal date
 Due Date

 Differential pressure
 49138846
 17/09/2023
 17/09/2024

 Capture Hood
 50609000
 20/07/2023
 20/07/2024

Calibration Procedure: MFR Specification
Calibration Environmental Condition:
Temp.: 20.5°C RH: 40.0%

This is to certify that the instrument detailed above meets all the published specifications and has been calibrated with reference standards whose accuracies are traceable to National / International Standards. The deviations in the instrument reading are within the limits as per instrument specifications.

The calibration data is available in the succeeding report. The results given in the calibration report relate only to the measured values obtained at the time test and carry no implication regarding the long-term stability of the instrument

Performed by:

Approved by:

المعايرة والقياس

FOR-CC-02

Page 1 of 2 عمان – الجبيهة مجمع المستقبل التجاري اشارة المنهل بجانب كازية جوبترول مكتب رقم 107+ 108





Certificate No.: 1431/02/2024



INSTRUMENTS LIST

CAPTURE HOOD



Specialized for Calibration & Measurement



Instrument Details:

Description : Air Flow Capture Hood

Model No : Testo/420 Serial No : 50612038

Calibration Data

Volume Flow Range 50 to 4000 m³/h Accuracy: ±3 % of m.v. +12 m³/h at +22 °C, 1013 hPa (85 to 3500 m³/h)

Test Point	Reference Mean Reading	Unit	Instrument Mean Reading	Correction
150	150	m³/h	150	0
700	784	m³/h	785	-1
1200	1291	m³/h	1293	-2
2000	2151	m³/h	2153	-2

Correction = Reference Mean Reading - Instrument Mean Reading

Differential Pressure Range: -120 to +120 Pa Accuracy: ±2 % of mv + 0.5 Pa at +22 °C, 1013 hPa

Test Point	Reference Mean Reading	Unit	Instrument Mean Reading	Correction
50	50	Pa	51.223	-1.233
100	100	Pa	101.853	-1.853
120	120	Pa	119.712	0.288
-50	-50	Pa	-50.981	0.981
-100	-99	Pa	-101.358	-2.358
-120	-117	Pa	-118902	-0.902

Correction = Reference Mean Reading - Instrument Mean Reading

Performed by:

Approved by:

FOR-CC-02

Page 2 of 2

عمان - الجبيهة مجمع المستقبل التجاري اشارة المنهل بجانب كازية جوبترول مكتب رقم 107+ 108







INSTRUMENTS LIST

ELECTRICAL



Specialized for Calibration & Measurement الشركة التخصصية للمعايرة والقياس



Certificate of Calibration

Customer Details:

Name: Address: Tel: Job No.: 173/2025 Certificate No.: 2208/05/2025

Instrument Details:

Description : Digital Clamp Meter
Model No. : KYORITSU / KEW2117R

Serial No. : 0823925

Cal Date : 03/05/2025

Due Date : 03/05/2026

Cal Result : PASS

Calibration Standard Used:

 Description
 Serial No.
 Cal Date
 Due Date

 Decade Resistor Box
 I42672
 21/10/2024
 21/10/2025

 Multimeter
 EM221016
 02/09/2024
 02/09/2025

Calibration Procedure: SCMC/SOP-14
Calibration Environmental Condition:
Temp.: 22.0°C RH: 40.0%

This is to certify that the instrument detailed above meets all the published specifications and has been calibrated with reference standards whose accuracies are traceable to National / International Standards. The deviations in the instrument reading are within the limits as per instrument specifications.

The calibration data is available in the succeeding report. The results given in the calibration report relate only to the measured values obtained at the time test and carry no implication regarding the long-term stability of the instrument

Performed by:

Approved by:



FOR-CC-02

Page 1 of 3 عمان – الجبيهة مجمع المستقبل التجاري اشارة المنهل بجانب كازية جوبترول مكتب رقم 107+ 108

عمان – الجبيهه مجمع المستقبل التجاري السارة المتهل بجانب خارية جوبدرون المحتب رقم 107+ Tele Fax: +962-6-4913869

Email: scmcjordan@gmail.com hosam0952@yahoo.com

Issue date: 03/05/2025







INSTRUMENTS LIST

ELECTRICAL



Specialized for Calibration & Measurement الشركة التخصصية للمعايرة والقياس



Instrument Details:

Certificate No.: 2208/05/2025

Description : Digital Clamp Meter

Model No. : KYORITSU / KEW2117R

Serial No. : 0823925

Calibration Data

AC Current Range: 60/600 & 1000 A Accuracy ± (2% ± 5 digits (40 Hz -1 KHz))

Test Point	Reference Mean Reading	Unit	Instrument Mean Reading	Correction
5	5.40	AAC	5.9	-0.50
30	30.44	AAC	30.6	-0.16
50	50.00	AAC	50.3	-0.30
150	149.5	AAC	150.0	-0.5

Correction= Reference Mean Reading-Instrument Mean Reading

AC Voltage Range 60.0 V /600 V Accuracy 1.5 % ± 4 digits (40 Hz to 1 KHz)

Test Point	Reference Mean Reading	Unit	Instrument Mean Reading	Correction
50	50.551	VAC	50.5	0.051
150	150.66	VAC	151.0	-0.34
300	300.76	VAC	301.4	-0.64
400	400.37	VAC	401.4	-1.03

Correction= Reference Mean Reading-Instrument Mean Reading

Performed by:

Approved by:



FOR-CC-02

Page 2 of 3

عمان - الجبيهة مجمع المستقبل التجاري اشارة المنهل بجانب كازية جويترول مكتب رقم 107+ 108

Tele Fax: +962-6-4913869

Email: scmcjordan@gmail.com hosam0952@yahoo.com

Issue date: 03/05/2025





Certificate No.: 2208/05/2025



INSTRUMENTS LIST

ELECTRICAL



Specialized for Calibration & Measurement الشركة التخصصية للمعايرة والقياس



Instrument Details:

Description : Digital Clamp Meter

Model No. : KYORITSU /KEW2117R

Serial No. : 0823925

Calibration Data

DC Voltage Range: 60.0 V /600 V Accuracy: 1.2 % ± 3 digits

Test Point	Reference Mean Reading	Unit	Instrument Mean Reading	Correction
50	50.503	VDC	50.5	0.003
150	150.00	VDC	149.8	0.20
300	300.34	VDC	300.3	0.04
400	400.90	VDC	400.7	0.20

Correction= Reference Mean Reading- Instrument Mean Reading

Resistance Range: 600 KΩ Accuracy: 2 % ± 3 digits

Test Point	Reference Mean Reading	Unit	Instrument Mean Reading	Correction
600	600.062	Ω	600.1	-0.038
6K	5999.7	Ω	5999	0.7
60K	5992.5	Ω	5991	1.5
600	600.1278	ΚΩ	600.11	0.01

Correction= Reference Mean Reading- Instrument Mean Reading

Performed by:

Approved by:



FOR-CC-02

Page 3 of 3

عمان – الجبيهة مجمع المستقبل التجاري اشارة المنهل بجانب كازية جوبترول مكتب رقم 107+ 108

Tele Fax: +962-6-4913869

Email: scmcjordan@gmail.com hosam0952@yahoo.com

Issue date: 03/05/2025







INSTRUMENTS LIST

TACHOMETER



Specialized for Calibration & Measurement



Certificate of Calibration

Customer Details:

Name:

Address: Amman - Jordan

Tel:

Job No.: 173/2024 Certificate No.: 1433/02/2024

Instrument Details:

Description : Contact/Non-contact Digital Tachometer

Model No : CEM-AT-10

Serial No : 200710738

Cal Date : 22/02/2024

: 22/02/2025

Cal Result : PASS

Due Date

Calibration Standard Used:

Description Serial No. Cal date Hand -held stroboscope 220211 13/09/2023 13/09/2024

Calibration Procedure: SCMC/SOP-012

Calibration Environmental Condition:

Temp.: 22.5°C

This is to certify that the instrument detailed above meets all the published specifications and has been calibrated with reference standards whose accuracies are traceable to National / International Standards. The deviations in the instrument reading are within the limits as per instrument specifications.

The calibration data is available in the succeeding report. The results given in the calibration report relate only to the measured values obtained at the time test and carry no implication regarding the long-term stability of the instrument

Calibration Data

Digital Tachometer Non-Contact Test Range 2 to 200,000 RPM Accuracy: ± (0.05% + 1digit)

Test Point	Reference Mean Reading	Unit	Instrument Mean Reading	Correction
100	100.0	RPM	100.04	-0.04
1000	1000	RPM	999.91	0.09
10000	10000	RPM	10004	-4
100000	100000	RPM	100014	-14

Correction = Reference Mean Reading - Instrument Mean Reading

Performed by:

Approved by:

FOR-CC-02

Page 1 of 1







INSTRUMENTS LIST

ROTATING VANE



Specialized for Calibration & Measurement



Certificate of Calibration

Customer Details:

Name:

Address: Amman - Jordan

Tel:

Job No.: 173/2024

Certificate No.: 1432/02/2024

Instrument Details:

Description: Vane Anemometer

Model No : Testo/417
Serial No : 84231793

Cal Date : 22/02/2024

Due Date : 22/02/2025

Cal Result : PASS

Calibration Standard Used:

 Description
 Serial No.
 Cal date
 Due Date

 Air velocity Meter
 21029175
 13/09/2023
 13/09/2024

Calibration Procedure: MFR Specification

Calibration Environmental Condition:

Temp.: 20.5°C RH: 40.0%

This is to certify that the instrument detailed above meets all the published specifications and has been calibrated with reference standards whose accuracies are traceable to National / International Standards. The deviations in the instrument reading are within the limits as per instrument specifications. The calibration data is available in the succeeding report. The results given in the calibration report relate only to the measured values obtained at the time test and carry no implication regarding the long-term stability of the instrument

Calibration Data

Vane Anemometer Range: +0.3 to +20 m/s Accuracy: ± (0.1 m/s + 1.5 % of mv)

Test Point	Reference Mean Reading	Unit	Instrument Mean Reading	Correction
1	1.0	m/s	1.00	0.00
3	4.2	m/s	4.21	-0.01
5	5.1	m/s	5.11	-0.01
7	7.0	m/s	7.01	-0.01

Correction = Reference Mean Reading - Instrument Mean Reading

Performed by:

Approved by:

FOR-CC-02

Page 1 of 1

عمان - الجبيهة مجمع المستقبل التجاري اشارة المنهل بجانب كازية جوبترول مكتب رقم 107+ 108