




Monthly Progress Report

November 2024

Cutchogue Fire Department



Report prepared by Clinton Mellas

RECEIVED

DEC - 9 2024

CUTCHOGUE
Fire District





Table of Contents

Section I – Project Summary

Section II – Work Progress for November 2024

Section III – Work Projected for December 2024

Section IV – Progress Photo

Section V – Monthly Workforce Summary

*Providing Leadership,
Integrity, and Building
Excellence since 1989*



Section I – Program Summary November 2024

- Cutchogue Fire Department- New Building



Section II - Work Progress November 2024

- Started installation of exterior block walls.
- Continue framing of 2nd floor interior walls.
- Continue MEP roughing in 1st and 2nd floors, Ductwork, Copper piping, Electrical conduits.
- Completed Roof blocking on the 3rd floor.
- Blocking for North Elevator shaft completed.



Section III – Work Planned December 2024

- Continuing installation of exterior & interior CMU block.
- Install exterior wall framing on exterior of 2nd floor.
- MEP's continuing to install electrical conduit, ductwork, copper piping.



Section IV – Progress Photos



Elevator Shaft




Section IV – Progress Photos



Roof blocking & West exterior block wall



Section IV – Progress Photos



West elevation wall



Section IV – Progress Photos



2nd-floor framing