




Monthly Progress Report

December 2024

Cutchogue Fire Department



Report prepared by Clinton Mellas





Table of Contents

Section I – Project Summary

Section II – Work Progress for December 2024

Section III – Work Projected for January 2025

Section IV – Progress Photo

Section V – Monthly Workforce Summary

*Providing Leadership,
Integrity, and Building
Excellence since 1989*



Section I – Program Summary December 2024

- Cutchogue Fire Department- New Building



Section II - Work Progress December 2024

- Continuing installation of exterior block walls.
- Continue framing of 2nd floor interior & exterior walls
- Continue MEP roughing in 1st and 2nd floors, Ductwork, Copper piping, Electrical conduits.
- Start installation of interior walls.



Section III – Work Planned January 2025

- Continuing installation of interior CMU block.
- Continuing exterior wall sheathing on exterior of 2nd floor.
- MEP's continuing to install electrical conduit, ductwork, copper piping.
- Installation of Roof SIP panels.



Section IV – Progress Photos



1st Floor SW CMU Wall



Section IV – Progress Photos



1st Floor NW CMU Wall with New Ductwork and Door frames



2nd Floor SE Gable Framing



Section IV – Progress Photos



Sheathing and framing on 2nd Floor Front of Building