



Monthly Progress Report


June 2024

Cutchogue Fire Department

RECEIVED

JUL 15 2024

CUTCHOGUE
Fire District



Report prepared by Clinton Mellas





Table of Contents

Section I – Project Summary

Section II – Work Progress for June 2024

Section III – Work Projected for July 2024

Section IV – Progress Photo

Section V – Monthly Workforce Summary

*Providing Leadership,
Integrity, and Building
Excellence since 1989*



Section I – Program Summary

June 2024

- Cutchogue Fire Department- New Building



Section II - Work Progress June 2024

- Installation of Interior concrete piers/rebar and concrete pit for elevator.
- Backfill around foundation walls.



Section III – Work Planned July 2024

- Erection of steel columns and beams.



Section IV – Progress Photos



Foundation walls, backfilling, Underground MEP's



Section IV – Progress Photos



Steel Markout/Survey



Formed and Poured Foundation walls