




Monthly Progress Report

January 2025

Cutchogue Fire Department



Report prepared by Clinton Mellas



PARK EAST
CONSTRUCTION
CORP.



Table of Contents

Section I – Project Summary

Section II – Work Progress for January 2025

Section III – Work Projected for February 2025

Section IV – Progress Photo

Section V – Monthly Workforce Summary

*Providing Leadership,
Integrity, and Building
Excellence since 1989*



Section I – Program Summary

January 2025

- Cutchogue Fire Department- New Building



Section II - Work Progress

January 2025

- MEP roughing in 1st and 2nd floors, Ductwork, Copper piping, Electrical conduits.
- Installation of interior CMU block walls
- Completed exterior wall sheathing on exterior of 2nd floor.
- MEP's continuing to install electrical conduit, ductwork, copper piping.
- Installation of Roof SIP panels.




Section III – Work Planned February 2025

- Continuing installation of interior CMU block wall and South Elevator shaft.
- MEP's continuing to install electrical panels, electrical feeders, copper piping.
- Installation of Roof SIP panels.
- Install temporary waterproof roofing.
- Begin exterior brick and stone.



Section IV – Progress Photos



Exterior Sheathing & SIP panels on Roof.



Section IV – Progress Photos



Interior Roof Gable of Commissioner's Room



Section IV – Progress Photos



Electrical Panels in Utility Room



Mechanicals in NW corner of 1st floor ceiling




Section V – Workforce Summary – Company/Hours

January 2024

Manpower Graph

82 Contracting Inc. ♦ Commander Electric, Inc. ■ Park East Construction Corp. ■ Stalco Construction ■ Ultimate Power Inc.





Cutchogue Fire Department

January 2025

End of Progress Report