




# Monthly Progress Report

October 2024

Cutchogue Fire Department



Report prepared by Clinton Mellas



RECEIVED

NOV - 7 2024

CUTCHOGUE  
Fire District



## Table of Contents

**Section I – Project Summary**

**Section II – Work Progress for October 2024**

**Section III – Work Projected for November 2024**

**Section IV – Progress Photo**

**Section V – Monthly Workforce Summary**

*Providing Leadership,  
Integrity, and Building  
Excellence since 1989*



## Section I – Program Summary October 2024

- Cutchogue Fire Department- New Building



## Section II - Work Progress October 2024

- Completed vapor barrier, rebar, and concrete on 1<sup>st</sup> floor
- Began framing interior walls on 2<sup>nd</sup> and 3rd floor.
- Completed electrical roughing under the slab.
- Installed mechanical ductwork on 2<sup>nd</sup> and 3rd floor.



## Section III – Work Planned November 2024

- Begin installation of exterior block walls.
- Continue framing of 2<sup>nd</sup> floor interior walls.
- Continue MEP roughing in 1<sup>st</sup> and 2<sup>nd</sup> floors.



## Section IV – Progress Photos



Rebar on 1<sup>st</sup> Floor



Pouring Concrete on 1<sup>st</sup> floor



## Section IV – Progress Photos



Finished first-floor concrete.  
Began framing and ductwork on 2<sup>nd</sup> Floor





3rd-floor framing