

BOYNEVIEW DROGHEDA

GRADE 1

ITEM	STATUS	CONCLUSION
Replace RCBO's in the following SDB's: <ul style="list-style-type: none">• DBB 5no. RCBO's• Main DB lighting 12no. RCBO's• Main DB GS 2no. RCBO's• DBC 8no. RCBO's• DBA 2no. RCBO's (MEM)	Completed Completed Completed Completed Completed	
Replace metal clad RCD sockets 6nr. in the following areas: <ul style="list-style-type: none">• Room 19• Room 21• Room 11	Completed Completed Completed	
Earth 1g socket in Room 11	Completed	
Increase DBC supply cable, currently 6sq (TP)	Completed	
Replace faulty TP&N RCD feeding temporary offices	Completed	

GRADE 2

Bond sinks/metal work 10nr. in the following areas: <ul style="list-style-type: none">• Oratory area x2• Wash room• Staff area• Bathroom	Not Completed Completed Completed Not Completed	Area renovated by other Plastic pipe feeding sink so no requirement to bond
Replace MCB's (C Type) for B type in following SDB's: <ul style="list-style-type: none">• DBB 14no. MCB's• Main DB 8no MCB's• DBC 12no. MCB's	Completed Completed Completed	
Lid 3x3 glav. Trunking at MDB	Completed	
Replace dining room lights that have cables scorched from ballast 9no. light	Completed	

Replace corridor lights that have heat damage 22no. lights	Completed	
Replace glass ceiling fittings with LED 2D in room	Completed	
Replace fluorescent fittings in Day room 6no. lights	Completed	
Replace fluorescent fittings in staff canteen 2no. lights	Completed	
Replace fluorescent fittings in staff toilet 1no. lights	Completed	
Earth switch Plates throughout building 72no.	Completed	
Connect earth at pendant in visiting room	Completed	
Earth fitting in Oratory	Completed	
Replace white twin sockets in main office	Completed	
Install tray in attic to tidy existing cables	Completed	
Move IP isolator out of zone 2 in bathroom	Completed	
Move light switch out of zone 1 in bathroom	Completed	

GRADE 3

Label the following SDB's:		
<ul style="list-style-type: none"> • DBB • Main DB • DBA • DBC • DBA 	Completed Completed Completed Completed Completed	
Install profile around trunking edge DBB, DBC, DBA	Completed	
Install busbar caps in DBB & DBC	Completed	
Fit blanks in the following SDB's:		
<ul style="list-style-type: none"> • Main DB • DBA • DBC & fix door 	Completed Completed Completed	
Refix conduit to wall & screw up socket room 1	Completed	

GRADE 4

Install phase colour warning stickers on all SDB's	Completed	
Install RCD stickers on all SDB's	Completed	

NOTE:

BONDING SINK – See section 'Equipotential bonding' in the NSAI regulations I.S. 10101:2020 Edition 5.0